



DATE: August 21, 1996

TO: Distribution

FROM: *B. G. Willbrant*
B. G. Willbrant

SUBJECT: New and Revised Standard MW Plans

Attached are the following new and revised standard plans (with revisions as shown):

70123-G Timber and blacktop grade crossing
Corrected end view of timber B and location of Section A-A

70124-D Private grade crossing
Removed header timber and bevel from timbers A and C, added note 9

72051-B Spiking arrangement for tie plates
Changed spiking arrangement, added MW 4 table

73180-M 16'-6" welded switch No. 8
Added switch bolt note and switch heater support clearance note

73181-L 16'-6" welded switch No. 10
Changes same as above

73182-J 26'-0" welded switch
Changes same as above

73183-J 39'-0" welded switch
Changes same as above

73184-J Packaged welded turnout bill of material
Sheet 2 Changed number of P-31 plates for No. 20 turnout along with
related clips and screw spikes

- 73187-M No. 20 welded turnout
Added 2 P-31 plates beyond heel of frog
- 73210-F Welded paneled switch turnout bill of material
Changed number of P-31 frog plates for No. 20 turnout along with
related clips and screw spikes
- 74160-G No. 8 RBM frog
Corrected errors from previous issue, added head hardened rails
- 74161-H No. 10 RBM frog
Changes same as above
- 74162-G No. 15 RBM frog
Changes same as above
- 74163-G No. 20 RBM frog
Changes same as above
- 77404-A Spiking Tool
New Plan
- 78317-D Temporary speed sign
Added NORAC rule numbers
Changed black Scotchal number
Eliminated 50' before resume sign
- 78404-D Temporary speed sign
Changes same as above

Please note that original plans carry the letter suffix "A". Revisions are indicated alphabetically by letter suffix. Date of each revision is noted in the upper left hand corner of the plan.